

Minutes of Circle wise review meetings taken by CE, PWD(R&B) on 30.06.2018 with 4th Circle and 2nd Circle PWD(R&B), and on 02-07-2018 with 3rd Circle, 1st Circle and 5th Circle PWD(R&B)

List of officials present in the meeting is shown in **Annexure-I**.

At the outset the discussion was initiated on the important issues related to works. Thereafter reviewed the work wise status of the ongoing works taken up under RIDF. The updated status of ongoing Road and Bridge works taken up under RIDF is shown in **Annexure-II**.

After detailed discussions, the following decisions were taken for further course of action by all.

1. The Road markings on all important roads of all Urban areas including AMC shall have to be done within 15th August, 2018 positively.
2. The details report of unconnected habitations by all-weather road as per format circulated to all PWD(R&B) Circles and Divisions should be submitted within 10-07-2018 positively for further action towards preparation of DPR etc. from Planning & Design unit, PWD(R&B).
3. Priority wise list of roads and bridges, where land is available, shall be submitted within 31st July, 2018 in consultation with local public representatives and local bodies for improvement and construction under RIDF. The concerned EE shall ensure and certify regarding availability of land for taking up of road & bridge works while processing list / proposal and estimate, failing which proposal / estimate will not be entertained.
4. No village road shall be taken over by the Executive Engineer concerned from Panchayet / Block where ROW is less than 20(twenty) feet and without getting approval from the Department.
5. The PWD(R&B) Divisions and Circles should ensure the implementation of e-Tendering as per guidelines so that the work does not suffer. Required numbers of DSC Registration must be completed by the Divisions / Circles within 10 days who has not yet done.
6. The deviation of work should be avoided. No deviation from any level shall be entertained without financial approval of the CE, PWD(R&B).
7. Budget provision of 2018-19 for maintenance of roads & bridges under Head-3054 is Rs.95.00 Cr. and liabilities upto March, 2018 is Rs.173.00 Cr. as per report of concerned Divisions. Therefore, it was decided that Rs.45.00 Cr. will be released for clearance of pending liabilities and Rs. 50.00 Cr. will be spent for the mtc. work taken up or to be taken up during this year. As such during this year, the total commitment of works under

"Roads Maintenance" for each PWD(R&B) Circle should no way exceed Rs.10.00 Crore including spill over works but excluding works taken up under SDRF. To ensure limit of that expenditure of Rs. 10 crores, each circle can take up maximum 30% additional works. The fund under SDRF will be placed on availability of the same from the Revenue Department.

8. Priority wise action plan for maintenance work including the works already taken up during this year and balance work (spilled over works of last year) shall be submitted within 20 days.

Work wise following decisions were taken for immediate implementation:

A. Action by 4th Circle PWD(R&B):

1. RCC Bridge over Ghoramara cherra (under RIDF-XII): Approach road tender will be floated within 07(seven) days.
2. RCC Bridge on the road over Bishalgarh (under RIDF-XIV) : Approach road to be constructed by the agency of bridge at per the rate of SOR-2017 as an extra item by deviating the agreement amount.
3. RCC Bridge over Sankuma cherra at ch. 2.00km on the road from Jampuijala Bazar to Sambaria bazaar via Natunnagar, (RIDF-XXI): The tender for the bridge work is received. The Executive Engineer will furnish a report regarding availability of land for approaches along with tender.
4. RCC Bridge over Sinai River on the road from Kanchanmala to kalkalia (RIDF-XVIII): The deck slab will be casted on 11-07-2018. Approach road work will be executed by the agency of the bridge as an extra item at per the rate of SOR-2011.
5. Construction of RCC Box cell on the road from NH-44 to Bikram Malsom Para: The opening area and span of the culvert should be verified considering total runoff of rain water. The tender should be invited within 07(seven) days.
6. Improvement of road from Jirania Railway Station to Old Mandai (L=8.60Km) (RIDF-XXI): The status/ condition etc. of road will be assessed by concerned Executive Engineer and submitted detailed report within 10(ten) days.
7. Improvement of road from Bishalgarh to Takarjala(RIDF-XXII): Revised estimate including additional work required for maintenance of existing road surface to be submitted for according revised sanction from NABARD.
8. Up gradation of road from A.A. road at Mohanpur to NITA via Harijoy Chowdhury Para: Corrected estimate shall be submitted by concerned EE within 07(seven) days.

9. Protection of road from Chaturdash Debta Temple to Chandrapur under State plan: The work has not yet taken up. The road is constructed under PMGSY. Therefore, this work will not be taken up by PWD(R&B) and it will be dropped.
10. Construction of Ring Road from Rajghat to Yubarajghat (Deposit work of ICA Deptt.): Local people do not allow to execute the work. The matter will be taken up EE concerned with ICA Dept. for further action.

B. Action by 2nd Circle PWD(R&B):

1. RCC bridge over Lalcherra on Officetilla to Shibbari road (RIDF-XV): The work is suspended since long (from 02/2017) by the agency, EDCL. Concerned SE will call the agency and EE concerned for meeting within 07(seven) days to sort out the problem and subsequently steps for termination of contract will be processed, if no solution comes out.
2. RCC bridge near Peknicherra on the road from Chebri to Santinagar (RIDF-XV): Work is suspended since long due to land problem for approach road. The EE, Khowai will try to solve the problem immediately, if fails, approach road will be constructed within the available land without further delay.
3. RCC bridge over Khowai on the road from Seoratali to Paharmura (RIDF-XV): The work is suspended by the agency. Concerned SE will call the agency and EE concerned for meeting within 07(seven) days to sort out the problem and subsequently steps for termination of contract will be processed, if no solution comes out.
4. Imp. of road from A.A road on Tuichindra Bazar to Hrankhal Bazar (RIDF-XXII): The Planning & Monitoring Unit will process the estimate and DNIT for approval within 7 days.
5. Imp. of road from T.k. Road to Parkhalonga (L=11.00Km) (RIDF-XXII): The estimate and DNIT should be submitted within 10 (ten) days.
6. Flyover at Agartala: Completion of balance work of Flyover should be expedited for inauguration by 15th August, 2018. A file is to be initiated covering the status of work and pending bills etc. for further action.

C. Action by 3rd Circle PWD(R&B) :

1. Bridge over river Muhuri at Ch. 17.00 Km on Road Shilong Mog Para (RIDF-XII): The estimate for construction of approaches to be furnished immediately. The EE concerned shall instruct the agency to complete the balance work of bridge on top priority.
2. RCC bridge over Thakura cherra on the road from Julaibari to Hrishyamukh road at Ch. 2.70 Km (RIDF-XX): Concerned SE will issue a letter to the agency for completion of work without further delay.
3. RCC bridge over Kalshi cherra at Ch. 14.00 Km (RIDF-XX): The work has been suspended by the agency since long. Proposal will be initiated by the concerned EE to rescind the contract.
4. RCC bridge over Ranga cherra on the road from Julaibari to Kowaifung at Ch. 0.40 Km (RIDF-XX): Tender for approach road will be floated by the concerned EE shortly.
5. RCC bridge over Barpatirai Cherra on the road from Panjirai at Ch. 3.25 Km (RIDF-XX): Work order issued on 30-12-2017, but the agency has not yet started the work. The EE should initiate the proposal for cancellation of W.O or rescission of the contract without further delay.
6. RCC bridge over Muhuri River on the road from Kowaifung to Panjirai at Ch. 22.25 Km (RIDF-XXIII): DPR should be finalized on priority by the Planning & Design Unit for inviting tender. Land availability of approaches will be verified by concerned EE.
7. Construction of RCC bridge over Belonia cherra at Ch. 0.95 Km (RIDF-XXI): It was reported that the bridge alignment is fallen in the same alignment of NH – 108A. The Concerned EE will check the alignment of NH and submit a detailed report for taking further action.
8. RCC bridge over Manu river on the road from Bankul to Bagmara road at Ch. 0.20 Km: The concerned EE will take up the matter with the local MLA and public

representative to sort out the disputes of land and submit a report within 7 days for taking further decision.

9. RCC bridge over Meru Cherra (RIDF-XXIII): The existing agency of the bridge will execute the approach road work at per schedule rate.
10. RCC bridge over Sagalnaiya Cherra (RIDF-XX): Concerned EE will furnish a report on availability of land for construction of approach road within 7 days.
11. Construction of RCC bridge over Pota cherra on the road from Manu Bazar to Srinagar (RIDF-XX): The concerned EE will take up the matter with the local MLA and public representative to sort out the disputes of land and submit a report within 7 days for taking further decision.
12. RCC bridge over Betaga cherra at Ch. 3.50 Km (RIDF-XX): W. O cancelled. DNIT will be prepared for e- Tendering within 10/07/2018.
13. RCC bridge over Dewan cherra at Ch. 0.18 Km (RIDF-XX): The alignment of bridge will be examined by EE and the local MLA will be requested for arrangement of land for approach roads.
14. RCC bridge on Jatanbari to Lambacherra at Ch. 9.70 Km (RIDF-XVII) and (ii) at Ch. 10.00 Km (RIDF-XVII): Work Oder of both the works was cancelled due to non-execution of work. 3rd call of tender invited, but the agency lodge write petition against the tender in the court. Court has issued injunction notice on invitation of tender. Bailey bridges are in good condition at present. So, the matter to drop / surrender the project may be examined on the basis of ground situation and submit report.
15. Construction of Twin Box Cell culvert over Local cherra on Jatanbari to Lambacherra road at Ch. 14.80 Km: Construction of Box cell culvert is not feasible. Fresh design and estimate to be prepared within one month for construction of bridge by Planning & Design unit.
16. RCC bridge over Chechua cherra on T-A road at Ch. 31.20 Km: It was reported that the bridge alignment is fallen in the alignment of NH. The matter will be taken up by EE concerned with NH authority and submit a report for further action.

17. Improvement of road from Tuidu- lungfung via Palku (L=10.50 Km) (RIDF-XXIII): Estimate will be submitted in next working day by EE concerned.
18. Improvement of road from Julaibari to Hrishyamukh via Rangabari (L=16.96 Km) (RIDF-XXIII): Estimate will be submitted by EE concerned (Santirbazar) within 15 days.
19. Improvement of road from Satmura Chowmohani to Belonia Railway Station (L=2.60 Km): Estimate will be submitted by EE concerned (Belonia) within 15 days.

D. Action by 1st Circle PWD(R&B) :

1. RCC Bridge on the road from Dharmanagar college road near water supply plant at Ch. 1.14 km (RIDF-XV): Pile foundation of one pier could not be constructed due to presence of abutment wall of earlier Bailey bridge for which the work has been suspended since long. A meeting will be conducted with the agency to sort out the problem before rescission of the contract.
2. RCC bridge over river Kakri near Krishanapur High School: The deck slab has been sagged during casting. The deflection is beyond permissible limit, hence the agency has been instructed to dismantled the same and recast the deck slab. The agency is reluctant to dismantle, therefore proposal will be initiated for rescission of the contract.
3. RCC Bridge on the road from Kanchanpur to Jalabassa at Ch.27.50 km (RIDF-XV): Work suspended by the agency since long. Proposal will be initiated by concerned EE for rescission of the contract. A meeting will be conducted with the agency to sort out the problem before rescission of the contract.
4. RCC Bridge on the road from Dasda Bazar to Adibashighat at Ch.1.20 km over river Deo (RIDF-XXI): The consultant should be instructed to submit final DPR within 03(three) months. The EE, Kanchanpur will verify the availability of land.
5. RCC Bridge over river Deo at Buraighat (RIDF-XIII): Land availability is to be confirmed by EE, Kanchanpur and separate estimate for approach road is to be framed.


6. Geo technical investigation report should be submitted by the concerned Executive Engineer for the following 3(three) proposed bridges for preparation of DPR from Planning & Design Unit.
 - i) RCC Bridge on road from Kanchanpur to Dasda at Ch. 3.00 km (RIDF-XXIII)
 - ii) RCC Bridge on road from Damcherra to Jalabassa (RIDF-XXIII)
 - iii) RCC Bridge over waimbook Cherra (RIDF-XXIII).
7. Construction of RCC Bridge over Manu at chantail ferighat to Paiturbazar – Sonamara Road (RIDF-XXIII): The Executive Engineer, Kailashahar will verify the availability of land required for RCC skew bridge and approach road and confirm to the ACE, Planning & Design Unit.
8. RCC steels truss Bridge over river Manu Jalai village (RIDF-XXIII): Land not available for approach road. Proposal for acquisition of land is to be initiated by Executive Engineer, Kailashahar for according approval of the Govt.
9. Replacement of SPT Bridge No.2 at Ch.3.00 km by RCC bridge at Nadiapur Bazar (RIDF-XX): Letter to be issued to the agency by Executive Engineer, Kumarghat for construction of diversion road within 07 days as per condition in the contract, failing which action to be taken against the agency.
10. Improvement of road from Baithangbari PWD road to West Chandrapur PWD road (RIDF-XXII): Proposal for cancellation of W.O is to be initiated due to non-commencement of work.
11. Upgradation of Machmara to Krishna tilla road (L=7.00 km): Revised estimate is to be submitted by Executive Engineer, Kumarghat within 15 days.

E. Action by 5th Circle PWD(R&B) :

1. RCC Bridge over river Sarma at 30 card on Gandacherra to Amarpur Road at Ch. 1.50 km (RIDF-XX): Work has not yet been taken up by the agency inspite of handing over of the site. Proposal to be initiated by Executive Engineer, Ambassa for cancellation of W.O followed by a notice.
2. RCC Bridge over river Sarma at Ch. 1.00 km at Bankarghat (RIDF-XX): Work has not yet been taken up by the agency inspite of handing over of the site.

Proposal to be initiated by Executive Engineer, Ambassa for cancellation of W.O followed by a notice.

3. RCC Bridge over Thakura Cherra at Gandacherra to Raishabari Road Ch. 7.50 km (RIDF-XX): 2nd call of tender to be invited within 3 days.
4. RCC Bridge over Thaura Cherra on Gandacherra to Raishabari Road (Ch. 350 km) (RIDF-XX) : Soil report for re-alignment of bridge will be sent within 15 days.
5. Construction of RCC Bridge on Chailengta – Chamanu road (RIDF-XIV) over i) Durgacherra at Ch. 6.85 km, ii) over Guricherra at 8.30 km and iii) over Hazacherra at Ch.9.35 km: Work suspended by the agency since long. Action against agency for non-execution of work will be taken by SE, 5th circle, PWD(R&B).
6. RCC Bridge over Baiboon Cherra at Ch. 6.20 km (RIDF-XXIII): DPR to be submitted within 45 days.
7. Improvement and up-gradation of Kamalpur to Manikbhandar road to double Lane (RIDF-XXIII): Detailed estimate to be submitted within 10 days.


(Er. Dipak Ch. Das)
Chief Engineer, PWD(R&B)
Tripura.

Memo No.F. 15(03)/MC/PWD/99/1183-1217

Dt. 19-07-2018

To:

1. The Addl. CE, Planning & Design Unit, PWD(R&B)
2. The SE, Planning & Design Unit, PWD(R&B)
3. The SE, 4th Circle, PWD(R&B)
4. The SE, 2nd Circle, PWD(R&B)
5. The SE, 3rd Circle, PWD(R&B)
6. The SE, 1st Circle, PWD(R&B)
7. The SE, 5th Circle, PWD(R&B)
8. The SE, Monitoring Cell, PWD(R&B)
9. The Engineering Officer & Deputy Secretary- I/ II/ III, PWD(R&B)
10. The Finance Officer to CE, PWD (R&B)
11. The EE, Planning & Design Unit, PWD(R&B)
12. The EE, Bishalgarh Division, PWD (R&B)
13. The EE, Bishramganj Division, PWD (R&B)

14. The EE, Sonamura Division, PWD (R&B)
15. The EE, Jirania Division, PWD (R&B)
16. The EE, Mohanpur Division, PWD (R&B)
17. The EE, Agt. Div. I, PWD (R&B)
18. The EE, Agt. Div. III, PWD (R&B)
19. The EE, Agt. Div. V, PWD (R&B)
20. The EE, Khowai Division, PWD (R&B)
21. The EE, Teliamura Division, PWD (R&B)
22. The EE, Stores Division, PWD (R&B)
23. The EE, Udaipur Division, PWD (R&B)
24. The EE, Amarpur Division, PWD (R&B)
25. The EE, Sabroom Division, PWD (R&B)
26. The EE, Santirbazar Division, PWD (R&B).
27. The EE, Dharmanagar Division, PWD(R&B)
28. The EE, Kanchanpur Division, PWD(R&B)
29. The EE, Kumarghat Division, PWD(R&B)
30. The EE, Kailashahar Division, PWD(R&B)
31. The EE, Ambassa Division, PWD(R&B)
32. The EE, Ltv. Division, PWD(R&B)
33. The EE, Kamalpur Division, PWD(R&B)
34. Guard File

Copy forwarded to:

The Principal Secretary, PWD for kind information.

LIST OF OFFICIALS PRESENT IN THE MEETING

1. Er. A.R.Roy Chowdhury; Addl. CE, PWD(R&B)
2. Er. S. Das, SE, Planning & Design Unit, PWD(R&B)
3. Er. M.L.Banik, SE, 4th Circle, PWD(R&B)
4. Er. K. Sarkar, SE, 2nd Circle, PWD(R&B)
5. Er. A. Lodh, SE, 3rd Circle, PWD(R&B)
6. Er. S. L. Bhowmik; SE; 1st Circle, PWD(R&B)
7. Er. P. Sutradhar; SE; 5th Circle, PWD(R&B)
8. Er. C. Chowdhury, SE, Monitoring Cell, PWD(R&B)
9. Er. S.C. Datta, EE, Planning & Design Unit, PWD(R&B)
10. Er. S. Datta, EE, Bishalgarh Division, PWD (R&B)
11. Er. S. Saha, EE, Bishramganj Division, PWD (R&B)
12. Er. A. Bhadra, EE, Sonamura Division, PWD (R&B)
13. Er. B. Das, EE, Jirania Division, PWD (R&B)
14. Er. S. Bhattacharjee, EE, Mohanpur Division, PWD (R&B)
15. Er. R. Chowdhury, EE, Agt. Div. I, PWD (R&B)
16. Er. P. Paul, EE, Agt. Div. III, PWD (R&B)
17. Er. S.K.Nath, EE, Agt. Div. V, PWD (R&B)
18. Er. D. Debnath, EE, Khowai Division, PWD (R&B)
19. Er. M. Das, EE, Teliamura Division, PWD (R&B)
20. Er. S. Banik, EE, Stores Division, PWD (R&B)
21. Er. S. Ghosh, EE, Udaipur Division, PWD (R&B)
22. Er. J. Debbarma, EE, Amarpur Division, PWD (R&B)
23. Er. P.K. Tripura, EE, Sabroom Division, PWD (R&B)
24. Er. Zakir Hussain, AE, Santirbazar Sub-Division, on behalf of
EE, Santirbazar Division, PWD (R&B).
25. Er. A. Das; EE, Dharmanagar Division, PWD(R&B)
26. Er. R. Khisa; EE, Kanchanpur Division, PWD(R&B)
27. Er. S. A. Hussain; EE, Kumarghat Division, PWD(R&B)
28. Er. G. Jamatia; EE, Kailashahar Division, PWD(R&B)
29. Er. N. K. Chakma; EE, Ambassa Division, PWD(R&B)
30. Er. P. Debbarma; EE, Ltv. Division, PWD(R&B)
31. Er. B. Sarkar; EE, Kamalpur Division, PWD(R&B)

Annexure-II

Status of ongoing RCC Bridges up to 31 st June, 2018								
SI No	Name and location	Agency	Length	Sanctioned Cost (In lakhs)	Funded/	Present Status	Date of issue of LOA/WO	Expected/ Revised date of completion
			(mtr.)		Scheme			
1	2		3	4	5	6	7	8
	DHARMANAGAR DIVISION.							
1	Constn. Of RCC bridge over river Kakri on the road from Dighalbag to Pratyakroy road at Ch.1.50km.	EDCL	60	649.2	RIDF-XV	Super structure completed. Approach work in progress.	30.06.10	January'19
2	Constn. Of RCC bridge on the road from Dharmanagar College road near water supply plant at Ch.1.14km.	EDCL	50	541	RIDF-XV	20 nos. Pile completed out of 26 nos. Work suspended since Feb, 18	30.12.11	March'19
3	Replacement of existing SPT Bridge by RCC Bridge over river Kakri on the road from DT to Dupirbondh Panchayet Office near Krishanapur H.S. School.	Ashes Deb	40	432.8	RIDF-XVIII	Sub structure completed. Mid span saged after casting. Agency has been instructed to dismentle. Work suspended.	3/31/2015	Mar,19
4	Replacement of existing SPT Bridge by RCC Bridge over local cherra on the road from DT to Dupirbondh Panchayet Office near Raja Brick Klin.	Ashes Deb	42	454.44	RIDF-XVIII	Bridge proper completed. L.A. proposal sent to LA Collector for approach road.	3/31/2015	Jan,19
	KANCHANPUR DIVISION.							
5	Construction of RCC bridge on the road from Kanchanpur to Jalabassa road at Ch.27.50 km	EDCL	45	486.9	RIDF-XV	Pier shaft done. Work suspended. Contract to be rescinded followed by show cause notice.	15.7.12	March'19
6	Construction of RCC Bridge over river Deo on Gopalpur to Shibnagar road at Ch:0.05Km	Subhrendu Debroy	2x35	270.27	RIDF-XIII	Abutment complete	2.1.13	March,19

7	Replacement of Bailey by RCC bridge on the road from Dasda Bazar to Adibasigha at ch. 1.20 km over Deo river.		90	973.8	RIDF-XXI	DPR under preparation		Tender to be invited in Oct,18
8	RCC Bridge over river Deo at Buraighat on Gachiram to Tuisama at Ch:1.00Km.	Sunit Das	75	530.25	RIDF-XIII	Worh in progress.	May'17	May'19
9	Replacement of Bailey by RCC bridge on the road from Kanchanpur to Dasda at ch. 3.00 Km		50	541	RIDF-XXIII	DPR under preparation		Tender to be invited in Nov,18
10	Replacement of Bailey by RCC bridge on the road from Damcherra to Jalabassa over piplacherra		15	162	RIDF-XXIII	DPR under preparation		Tender to be invited in Nov, 18
11	Replacement of Bailey by RCC bridge over Waimbookcherra on the road from Damcherra to Khedacherra		15	162.3	RIDFX-XIII	DPR under preparation		Tender to be invited in Nov, 18
	KAILASHAHAR DIVISION.							
12	Construction of RCC Bridge over Manu at Chaintail ferrighat on Paiturbazar – Sunamara road(Ch.2035 Km.)		160	1731	RIDF-XXIII	DPR under preparation		Tender to be invited in Nov, 18
13	Replacement of Bailey by RCC bridge over Halai cherra on Kailashahar Golakpur –N.C Para road(Ch.-6.90Km)		38	411.16	RIDF-XXIII	DPR under preparation		Tender to be invited in Nov, 18
14	Replacement of of Cable Suspension Bridge by RCC Steel truss Bridge over river Manu at Jalai Village near Jalai bazar		140	1514.8	RIDF-XXIII	DPR under preparation		Land not available. After land acquisition work to be taken up.
	KUMARGHAT DIVISION.							
15	Construction of RCC Bridge over river Manu on Sonaimuri-Telia road	Ashes Deb	180	1771.2	RIDF-XIV	Work in progress. 66 nos. Piles Completed.	Feb'17	Jan'19

16	Const.of RCC Bridge over river Ratacherra (SPT bridge No-1) by RCC bridge on the road from Manu-Dhumacherra-Fatikroy road (Ratacherra) to Emrapassa at Ch:0.30Km	Ashes Deb	50	353.5	RIDF-XIII	Bridge completed. Approach road work in progress.	6/11/2014	Oct, 18
17	Const.of RCC Bridge over river Juraicherra (SPT bridge No-2) by RCC bridge on the road from Manu-Dhumacherra-Fatikroy road(Ratacherra to Emrapassa) at Ch:3.0Km	Gias Uddin Chowdhury	50	353.5	RIDF-XIII	Dack slab complete. Tender invited for approach road.	2/25/2014	Dec. 18
18	Replacement of existing SPT Bridge by RCC Bridge over Bagaicherra on the road from Pecharthal-Laljuri to Machmara Feriabat road at Ch:0.40KM Agency:-	Ashes Deb	51	367.88	RIDF-XVIII	Bridge proper completed.	1/9/2015	Dec, 18
19	Replacement of SPT bridge no-1 over laljuricherra ch-0.100 km by RCC bridge on MDF- Laljuri road.	Bhanu Bhusan Deb	22	238.04	RIDF-XX	work yet to start	1/4/2018	Jan,20
20	Replacement of SPT bridge no-1 ch-0.250 km by RCC bridge on Nadiapurbazar- Old NEC road via Saidacherra.	Ashes Deb	25	270.5	RIDF-XX	Piling work started	11/21/2017	November'19.
21	Replacement of SPT bridge no-2 ch-3.00 km by RCC bridge on Nadiapurbazar- Old NEC road via Saidacherra	Ashes Deb	40	432.8	RIDF-XX	Site handed over, work yet to start. Agency will be instructed to start the diversion work within 7 days.	June'17	May'19
22	Replacement of Bailey by RCC bridge over Ratacherra on MDF road in between Kanchanbari to Chowmuhani Bazar.	Bhanu Bhusan Deb	45	486.9	RIDF-XX	Work in progress.10 nos. Pile completed.		March'19.
23	Replacement of Bailey by RCC bridge overJuraicherra on MDF road in between Fatikroy to Chowmuhani Bazar.	Bhanu Bhusan Deb	45	486.9	RIDF-XX	piles completed	April'17	30-06-19.
TELIAMURA DIVISION.								

24	Const.of RCC Bridge over river khowai on the road from Teliamura (Dasamighat) to Baishgaria under Teliamura Block	Simplex Projects Ltd	140	1377.6	RIDF-XIV	Staging of 2 nd . Span in progress.	19.07.09	March,19
25	Replacement of Bailey Bridge by RCC Bridge over Maharanicherra on the road from Teliamura – Maharani road at Ch.11.00Km (TP/COM/10/2013-14)	Niroj Dhar	45		RIDF-XIX	Deck slab work in Progress		Dec,18
	KHOWAI DIVISION.							
26	Const.of RCC Bridge over local cherra on the road from office tilla to Barabil at Ch: 0.20km	Arun Kr. Dey	35	247.45	RIDF-XIII	Complete.	1/9/2013	Complete
27	RCC bridge over lalcherra Officetilla on office tilla to Shibbari road.	EDCL	35	378.7	RIDF-XV	Work suspended in superstructure level since Feb,2017. Show cause notice issued for rescision of the contract.	8/5/2010	Mar'.19
28	Construction of RCC bridge at ch 6.00 Km near Champahour on the road from Khowai to Champahour (9.50 Km)	Prafulla Das	35	378.7	RIDF-XV	Piling work in progress (14 piles out of 22 completed)	May'17	April'19
29	Construction of RCC bridge over local cherra at ch. 2.00 Km near Pecknicherra on the road from Chebri to Santinagar road via Pecknicherra (6.00 Km.)	EDCL	35	378.7	RIDF-XV	Work suspended during Piling work since April, 18	08.05.10	Mar,19
30	Construction of RCC Bridge of over river Khowai at Ch:0.75Km. on the road from Seoratali to Paharmura (L=6.10Km)	Simplex Projects Ltd	140	1377.6	RIDF-XIV	Work suspended since Sept'11.	18.07.09	
	SANTIRBAZAR DIVISION.							
31	Over river Muhari at Ch 1.70 Km on the road Silong Mog para to Bhagyamani Chakma para	Bimalendu Chakraborty	105	765.65	RIDF-XII	one deck slab and one well in progress.	05.12.09	March'19
32	Const. of RCC Bridge over Taikamari cherra at Ch:7.30km on Jharjharria to Muharipur road	Arun Kr. Dey	35	319.78	RIDF-XII	Completed.		completed.
33	Replacement of Bailey Bridge by RCC Bridge over Thakur Cherra on the road from Jolaibari-Hrishyamukh road at ch.-2.70 Km	Jayanta Chakraborty	25	270.5	RIDF-XX	work of diversion road started	9/26/2017	3/26/2019

34	Replacement of Bailey Bridge by RCC bridge over Kalsi Cherra on Bagafa to Gobinbari via Akhangama at Ch:- 14.00 k.m	Ashes Deb	50	541	RIDF-XX	Work suspended. Processed for rescision.	9/26/2017	3/26/2019
35	Replacement of Bailey Bridge by RCC Bridge over Ranga Cherra on the road from Jolaibari-Kowaifung to Purba Pilak at ch.-0.040 KM.	Pankaj Mallik	32	346.24	RIDF-XX	Pile cap in progress.	4/6/2017	Dec.'18
36	Replacement of Bailey Bridge by RCC Bridge over Pilak Cherra on the road from Jolaibari-Kowaifung to NH44 via Banik Para at Ch-0.030 KM.	Pankaj Mallik	35	378.7	RIDF-XX	Piling work completed. Work in progress.	24-months 30-12-17	Dec.'18
37	Replacement of Bailey Bridge by RCC Bridge over Borpatirai Cherra on the road from Panjirai at Ch-3.25 Km.	Ashes Deb	40	432.8	RIDF-XX	Work not started. File process for cancellation of W/O with forfeiture of EMD.	24-months 30-12-17	Dec.'19
38	Replacement of Bailey Bridge by RCC Bridge over Muhuri river on the road from Kowaifung to Panjirai at Ch.- 22.25Km		50	541	RIDF-XXIII	DPR under preparation		Tender to be invited in Nov, 18
	BELONIA DIVISION.							
39	Const of RCC Bridge over Gajaria cherra on Belonia to Srinagar at Ch:16.164km(Job No.TP/COM/3/2013-14)	Bimalendu Chakraborty	35	279.33	RIDF-XII	Complete		Complete
40	Const. Of RCC Bridge over Abhya cherra on Barpathari to Tulamura road at Ch:4.50km	Sekhar Podder	45	407.73	RIDF-XII	Abutment cap in progress.	6/6/2014	Dec'18
41	Construction of RCC bridge over local cherra on the road from Chittamara to Joyharipara (L032) (Span 2x25.00 Mtr.) at Ch. 0.475 km		50	541	RIDF-XXI	2nd.call of Tender to be invited shortly.		

42	Construction of RCC Bridge over Belonia Cherra o the road from Bankar Bridge to Ratanmoni Bridge via Talukder Para (Span 25.00 Mtr.) at Ch. 0.95 km		25	270.5	RIDF-XXI	Fallen in the alignment of NH. Proposal to be initiated to drop the proposal.		
43	Constn. Of RCC bridge (Span = 25.00 mtr) over local cherra near Hrishyamuka Block Office on the road from Belonia – Nalua Road to Hrishyamuka Block.	Jaharlal Sarkar	25	270.5	RIDF-XXI	Site handed over to the agency.	5/2/2018	
44	Constn. Of RCC bridge over local cherra on the road from Mandarai to Jasmura (Span = 35.00 mtr).	Gopi Nandan Dey	35	378.7	RIDF-XXI	Site handed over.	12/15/2017	
SABROOM DIVISION.								
45	Replacement of existing Bridge by							
	i)RCC bridge over Betagacherra on the road from Manughat to Amlighat road at Ch:05.80km. [Job No.TP/COM/49/2012-13[Span =25.00m]	Subhas Ch. Datta	25	378.7	RIDF-XVIII	Deck slab casted.	9/18/2014	Dec. 18
46	ii)RCC Bridge over Manu river on the road from Satchand to Bankul road at Ch:6.50km Job No.TP/COM/51/2012-13[Span =40.00m].	Subhas Ch. Datta	40	476.08		Deck slab completed. Land acquisition required.	9/18/2014	March,19
47	iii)RCC Bridge over Manu river on the road from Bankul to Bagmara road at Ch:0.20 km. Job No.TP/COM/52/2012-13[Span =30.00m]		30	324.6		<u>land problem.</u>		
48	Replacement of existing bailey Bridge by RCC Bridge over Meru Cherra on the road from Manughat to Amlighat road at Ch:8.30Km	Tapesh Debnath	25	324.6	RIDF-XVIII	Deck slab casted.	3/31/2015	Dec.18
49	Replacement of of existing Bailley bridge by RCC bridge over Sagalnaiya cherra on the road from Poangbari to Madhabnagar at ch.4.00km near Samarganja Bazar.	Bimalendu Chakraborty	25	270.5	RIDF-XX	Work order issued. Land to be acquired.	1/2/2018	Dec,19.

50	Constr. Of RCC bridge over river Manu on the road From Bankul Budhamandir to Hazarai para at ch. 0.100Km	Subhas Ch. Datta instead of SI. 47	35	378.7	RIDF-XX	Work yet to start		
51	Replacement of of existing Bailey bridge by RCC bridge over Potha cherra on the road from Manubazar to Srinagar at ch.0.20	Bimalendu Chakraborty	25	270.5	RIDF-XX	Work order issued. Land to be acquired.	24-months 2-1-18	Dec'19
52	Replacement of of existing Bailey bridge by RCC bridge over Betaga cherra on the road from Manubazar to Srinagar at ch.3.50	Sankar Paul	25	270.5	RIDF-XX	Work order cancelled. Tender to be invited with in 10 days		
53	Replacement of bailey bridge over Ailmara charra on the road from Sabroom to Baishnabpur at ch. 6.00	Jaharlal Sarkar	32	346.24	RIDF-XX	Work to be started shortly	24-months 11/2017	Dec'19
UDAIPUR DIVISION.								
54	Replacement of existing Bailey Bridge(TSR) at Maithalong,under Killa Block/ Construction of RCC Bridge over Noa Pitra cherra at Ch:5 Km on the road from Killa to Maithalong	EDCL	45.04	262.42	RIDF-XVII	Bridge proper complete. Approach work in progress.	15.4.13	Oct'18
55	Replacement of Bailey Bridge by RCC Bridge over Gungrai cherra on Killa to Moithuling road at Ch:0.280Km(Job No.TP/COM/14/2013-14.		44	476.08	RIDF-XIX	Completed		Completed
	Replacement of existing Bailey Bridge by RCC Bridge							
56	i) over Ranicherra at Ch:1.50 Km.on the road from Kakraban-Tulamura via Mirza man road.[Job No.TP/COM/47/2012-13.]	Jiban Krishna Saha	40	454.44	RIDF-XVIII	ii)Super structure in progress.	6/5/2014	
57	ii) over Maharanicherra at Ch:8.05 Km.on Garjee to Tainani road. [Job No.TP/COM/48/2012-13.]	Jiban Krishna Saha	40	454.44	RIDF-XVIII	ii) Piling cap in progress		Dec'18.
58	Replacement of Bailey Bridge by RCC Bridge over Dewan Cherra on Pitra to Nityabazar road at Ch. 0.180 Km.(Job No.TP/COM/28/2013-14)	Prahallad Saha	40	432.8	RIDF-XX	Work order issued. Land to be acquired.	March'18	April'20

59	Replacement of Bailey Bridge by RCC Bridge over Gungrai cherra on Killa to Moithulong road at Ch. 4.00 Km. .(Job No.TP/COM/29/ 2013-14). Agency:- Sri.Prahallad Saha	Prahallad Saha	42	454.44	RIDF-XX	Piling work completed. Load test in progress.	Nov'17	Nov.'19
60	Replacement of Bailey Bridge by RCC Bridge over Champa cherra on Moithulong to Thelakum road at Ch. 2.80 Km. .(Job No.TP/COM/30/2013-14).	Sankar Kanti Saha	30	324	RIDF-XX	Work Order issued. Diversion road complete.	9/23/2017	3/22/2019
61	Replacement of existing of Bailey Bridge (TSR) at Dakshin Mirza under Kakraban Block / Constn. Of RCC Bridge over Local Cherra at Ch. 2.20 Km. On Mirza to Samukcherra road. .(Job No.TP/COM/31/2013-14). Agency:-Sri.Dipak Paul	Dipak Paul	30	324.6	RIDF-XX	Work order issued. diversion road work to be started shortly.	Dec.'17	Dec.'19
62	Replacement of Bailey bridge by RCC Bridge over Gangachera at Ch.3.110 Km. Of Dataram to Maidabari road. .(Job No.TP/COM/32/ 2013-14)				RIDF-XX	3rd call of Tender received		
AMARPUR DIVISION.								
63	Replacement of Bailey Bridge by RCC bridge over Ompi cherra on T-A road at Ch.24.00 Km/Job No.TP/COM/33/2011-12	Dipak Paul	50	541	RIDF-XVII	Complete	12-12-2013.	Complete
64	Replacement of Bailey Bridge by RCC bridge over Khedearnala cherra(Nutanbazar) at ch:18.00 km. On Amarpur-Jatinbari road.	Swapan Kr. Dey	35	309.6	RIDF-XVII	Bridge complete, approach road in progress.	6/3/2014	Oct'18
65	Replacement of Bailey Bridge by RCC bridge							

	i) over local cherra on Jatanbari to Lambacherra road at ch:9.70km [Job No-TP/COM/38/2011-12]	Ashes Deb	35	541	RIDF-XVII	3 rd .Call invited. Injunction notice issued		
66	ii) over local cherra on Jatanbari to Lambacherra road at ch:10.00km [Job No-TP/COM/39/2011-12]	Ashes Deb	30	378	RIDF-XVII			
67	Const. Of RCC twin Cell Box culvert(length-18.30m) over local cherra on the road from Jatanbari to Lambacherra at ch:14.80km. [Job No-TP/COM/42/2011-12]	Swapan Kr. Dey	18.3	238	RIDF-XVII	Work order to be cancelled. Tender to be invited for construction of bridge within 15 days.		
68	Construction of RCC bridge (L=35 m) over Leba cherra on the road from Natunbazar to Lebacherra at ch:2.50 km.		35	367.88	RIDF-XIX	Piling complete. Work in progress	7/9/2016	March'19
	[Job No.TP/COM/13/2013-14]	Himangshu Bikash Saha						
69	Replaciment of bailey bridge by RCC bridge over chellagang kurma cherra on the road barmatilla road to chellagang at ch 2.00km.	Shambhu Paul	40	432.8	RIDF-XX	Work order issued. Preparatory work in progress.	24-months. 21-11-2017	Jan'20
70	Replacement of Bailey Bridge by RCC Bridge over Bet cherra on the road from Chellagang to Karbook at Chaitraham para at 0.50 km		50	541	RIDF-XXI	DPR under preparation		Tender to be invited in Nov, 18
71	Replacement of SPT Bridge by RCC Bridge (Length=50.00meter) over Mailak Cherra on the road Mailak Panchayet office to East Malabassa at Ch:1.50Km,(Job No.TP/COM/33/2014-15.	Ashes Deb	50	378.7	RIDF-XX	Piling work in progress	11/21/2017	March'19

72	Replacement of Baily Bridge by RCC Bridge (Length=50.00meter) over local Cherra on Jatanbari to Lambacherra road at Ch.18.60Km.		50	541	RIDF-XVII	DPR under preparation.		Tender to be invited in Nov, 18
73	Replacement of Baily Bridge by RCC Bridge over Chechua Cherra on T-A road at Ch:31.20KM.		30	324.6	RIDF-XIX	Tender accepted	Fallen in the alignment of NH	EE wil submit report within 10 days.
74	Replacement of Baily Bridge by RCC/Steel girder Bridge over river Gomati at Mailak from Amarpur-Mailak road at Ch.-00.30Km		92	995.44	RIDF-XXIII	2 nd .call of Tender under scrutiny.		
JIRANIA DIVISION.								
75	Construction of RCC Bridge over Ghoramaracherra at Ajendra bazar.	Mintu Debnath	3x24	498.73	RIDF-XII	Deck slab completed. Work in progress.	Feb'17	March'19
BISHRAMGANG DIVISION.								
76	Replacement of existing SPT Bridge over river Burima by RCC Bridge on the road from Bishalgarh Golaghati road (Near Gandhi Home) to Nabasantiganj.	Ramky	70	688.8	RIDF-XIV	50% slab completed. Work in progress.	Nov.'11	March'19
77	Replacement of existing SPT Bridge by RCC Bridge over local cherra near Gamon Bazar(at Ch:10.00Km) on the road Jampajjala to Bishramgang via Takarjala, Amarendranagar, Promadenagar under Jampajjala Block	Tapesh Debnath	25	238.04	RIDF-XVIII	Bridge complete. Approach road work in progress.	10/30/2014	Sept.'18
78	Replacement of existing Bailey Bridge by RCC Bridge over local cherra near Hirapur V C office on the road Jampajjala to Bishalgar at Ch:18.50 Km under under Jampajjala Block	Tapesh Debnath	40	183.94	RIDF-XVIII	Bridge complete. Approach road work in progress.	10/30/2014	Sept.'18
79	Construction of RCC Bridge over Sankuma cherra at Ch.2.00 Km.over Jampajjala bazaar to Sambaria bazaar via Natunnagar.		35	432.8	RIDF-XXI	Tender invited		
BISHALGAR DIVISION.								

80	Replacement of existing SPT Bridge by RCC Bridge over Sinai river on the road from Kanchanmala to Kalkalia.	Jahar Sur Chowdhury	45	432.8	RIDF-XVIII	Deck slab to be casted shortly.	12/26/2014	Dec',18
	Agency:-Sri.Jahar sur Chowdhury							
AMBASSA DIVISION.								
81	RCC Bridge over Gandacherra on the road from Gandacherra to Raishyabari	R. N. Ghosh	40	247.88	RIDF-XIII	Bottom plugging A ₁ complete. Work in progress	11/20/2013	March'19
82	Replaicement of bailey bridge by RCC bridge over sarma river at 30(Thirty) Card on Gandacherra-Amarpur road.(Ch.1.50 Km)	Ashes Deb	45	486.9	RIDF-XX	Work order issued. Show cause notice to be issued for cancellation of Agreement	Nov-17	December'19
83	Replaicement of bailey bridge by RCC bridge over sarma river at Bankarghat on Bankarghat road(Ch.1.00 Km)	Ashes Deb	45	486.9	RIDF-XX	Work order issued. Show cause notice to be issued for cancellation of Agreement	Nov-17	December'19.
84	Replaicement of bailey bridge by RCC bridge over Thakura Cherra on Gandacherra-Raishyabari road.(Ch.7.50 Km)		35	378.7	RIDF-XX	2nd call of tender to be invited within 3 days		
85	Replaicement of bailey bridge by RCC bridge over Thaura Cherra on Gandacherra-Raishyabari road.(Ch.3.50 Km).	Sunit Das	42	454.44	RIDF-XX	Work order issued. SBC test to be done due to change of alignment. Action to be completed within one month	11/10/2017	May, 2019
86	Construction of RCC Bridge over Raima river on Ganacherr-Raishyabari road(Ch.-19.320 Km.) under PWD(R&B) Gandacherra Sub-Division.		50	541	RIDF-XXIII	DPR under preparation		Tender to be invited in Nov, 18
L.T. VALLEY DIVISION.								
	Const. of RCC Bridge on Chailengta-Chowmanu road. (RIDF-XIV)							
87	i] Over Durga Cherra at Ch: 6.85 km (Span-32.00m)	Ashes Deb		642.662	RIDF-XIV	i) Abutment wall completed. Work suspended since March, 18	12/9/2013	Show cause notice issued on 28-06-
88	ii] Over Guri Cherra at Ch: 8.35 km (Span-40.00m)	Ashes Deb				ii) Piling work completed (32/32). LA problem		

89	iii] Over local Hazacherra at Ch: 9.35km (Span-30.00m)	Ashes Deb				iii) Abutment completed. Work suspended since Feb, 2016		2018
	Replacement of existing SPT Bridge by RCC Bridge over							
90	i).Local cherra on the road from AA road to Maslimukh via Mundapara at Ch:5.00Km(Length=15.00m)	Ashes Deb	15	281.32	RIDF-XVIII	Deck slab complete.	5/15/2015	Dec'18
91	ii).Jarulcherra on the road from Manu Fire Service station to Bichitra Das para at Ch:0.25Km(Length=30.00m)	Ashes Deb	30	324.6		Deck slab complete		Oct,18
92	iii) Malidhar Cherra on the road from Kacharicherra TSR camp to Kacharicherra regrouping centre road at Ch:0.21Km(Length=60.00m)	Ashes Deb	60	378.7		iii) Pile cap completed		March'19.
93	Replacement of Baily Bridge by RCC Bridge over Baiboon cherra on Bankumari to Manikpur road at Ch.-6.20Km		30	324.6	RIDF-XXIII	DPR under preparation (SBC test report to be submitted by August for preparation of DPR)		Tender to be invited in Dec, 18

Works suspended - 13 Nos. 13
DPR under preparation - 11 Nos 11
Work in progress

PROGRESS REPORT ON ROAD WORKS

Sl. No	Name of Division	Name of Project	Source of Funding	Sanction Cost(Cr.)	Present Status	Date of issue of W/O	Date of completion
1	2	3	4	5	6	7	8
1	Jirania	Widening of road from Ranirbazar Mora Chowmuhani to NIT via Chakbasta during the year 2015-16/SH:- Soling (Widening portion on both side) , BM (widening portion on both side), Carpeting (full width),Seal coating(full width), 2nos.CD & retaining Wall portion(L=6.504) (Job No.TP/COM/48/2015-16 Name of agency:-Sri.Ajit Bhattacharjee	RIDF-XXI	4.03	Work in Progress. 50% work completed.	9/19/2016	Jan, 2019
2	Ambassa	Improvement of Gandacherra-Raishyabari road (L=32.00KM)/SH:-Widening, strengthening, retaining wall, toe wall, CDs etc. portion from 0.00 Km to 28.50Km Job No.TP/COM/49/2015-16 Name of agency:- M/S.N.G Bhattacharjee .co	RIDF-XXI	19.38	Work in progress.	1/20/2017	Feb, 2019
3	Jirania	Improvement of road from Jirania Railway Station to Old Mandai (L=8.60Km)	RIDF-XXI	5.84	Work not taken up, to be dropped.	This work has been taken up from other scheme. EE will submit a report within 10 days regarding necessity of work and drop the proposal	
4	Belonia & Sabroom	Improvement of Belonia-Hrishyamukh-Srinagar-Sabroom road(L=63.271 Km)/Portion from Ch.6.042 Km to 49.571 Km & Ch. from 53.571Km to 54.171Km (Total=43.751Km) Job No.TP/COM/51/2015-16 Name of agency:-Sri Bimalendu Chakraborty.	RIDF-XXI	29.75	Total 19.00Km complete. Work suspended dut to pending bill	#####	4-06-18.

5	Dharmanagar	Improvement of Bagbassa – Dharmanagar road from intermediate lane to double lane/SH: Widening, BM, Carpeting, protection wall etc. Portion from Ch. -0.00 km to 8.00 km (Job No.TP/COM/107/2016-17)	RIDF-XXII	9.2	1st call of Tender rejected. Tender received in 2nd call.		
6	Dharmanagar	Improvement of Dharmanagar –Tilthoi –Panisagar road/SH: Re-carpeting, Seal coating etc. Portion from Ch.0.00 km to Ch.11.00 km up to Chamtilla	RIDF-XXII	2.8	Work in progress	12/8/2017	Nov, 2018
		(Job No.TP/COM/108/2016-17)					
		Name of agency:- Priyatosh Saha					
7	Dharmanagar	Improvement of road from Digalbag to Kalacherra road to Pratyekroy portion from Ch.-0.00 km to Ch.2.16 km up to Nutonbazar Gobindapur road via RCC bridge over river Kakri by patch soling, metaling, carpeting including road side drain, toe wall and widening (Job No.TP/COM/109/2016-17) Name of agency:-Sri.Sudam Ch.Debnath.	RIDF-XXII	2.25	Work in progress	6/23/2017	12/22/2017
8	Dharmanagar	Improvement of PWD road on Radhapur G.P. to Haflong School (L-1650 mtrs.) at Netaji Subash palli (L-600 mtrs) under Radhapur G.P. area/ SH: Lowering & rising, patch soling, metaling and carpeting etc. including 2 nos. C.D. and allied works (Job No.TP/COM/110/2016-17)	RIDF-XXII	0.86	Complete	6/23/2017	Complete

9	Dharmanagar	Improvement of road from Baithangbari PWD road to West Chandrapur PWD road via Badshatilla, Boruakandi H/S School, Bishgarh Colony, West Chandrapur Panchayat Office etc. /SH:- Patch soling, metaling and carpeting etc. (L -5.00 km) including 2 no C.D. (Job No.TP/COM/111/2016-17) Name of agency:-Sri.Karuna sindhu Biswas	RIDF-XXII	2	Work in progress. 3.95 Km road completed.	6/23/2017	Nov, 2018
10	Dharmanagar	Improvement of road from Nutanbazar to Gobindapur road via Pretyekroy H.S. School road (L-4.00 km)/ SH: Patch soling, widening, metaling, carpeting, including construction of toe walls. (Job No.TP/COM/112/2016-17) Name of agency:-M/S.N.R Das & Co.	RIDF-XXII	1.85	Work not started. W/O to be cancelled.	7/25/2017	2/24/2018
11	Dharmanagar	Improvement of road from Kadamtala market to Ranibari road near Kalachand bari via Challishdron (total L-5.50 k.m.)/SH: Portion from Ichanmianala to Ranibari road near kalachandbari (L-3.30 km) by widening, patch soling, metaling, carpeting and 3 nos. C.D. works. (Job No.TP/COM/113/2016-17) Name of agency:-Sri.Kajal Datta	RIDF-XXII	1.55	Work in progress	6/21/2017	Nov, 2018
12	LT Valley	Improvement of Manu - Kanchanpur road (L = 35.00 Km)/ Sh:- Formation in widening, metalling, carpeting in/c protection wall and drainage work (Job No.TP/COM/114/2016-17) Name of agency:- Nimai Kar	RIDF-XXII	27.21	Work in progress	#####	March, 2019
13	Teliamura	Improvement of Golabari - Ghilatali - Santinagar- Chebri road (Ch. 0.00 km to 6.00 Km)/ Sh:- Wideing, metalling, carpeting, retaining wall, CD Etc. (Job No.TP/COM/115/2016-17) Name of agency:- Prafulla Das	RIDF-XXII	3.6	Work in progress	Nov-17	March, 2019

14	Khowai	Imp. of road from Khowai to Kamalpur road portion from ch. 0.00 km at NC Avenue to 8.90 Km at Bachaibari during Mega Block/ Sh:- Re-carpeting and grouting (Job No.TP/COM/116/2016-17)	RIDF-XXII	1.71	Complete		Complete
15	Jirania	Improvement and widening of road from Mandai Chowmuhani to Kali Chowmuhani (via S. N. Colony)/ Sh:- Soling (widened portion on both side), Metalling (widened portion on both side), carpeting (full width), seal coating (full width), side drain (portion) & retaining wall (portion) etc. (L = 6.20 Km) Job No.TP/COM//08/2015-16. Name of agency:-Sri.Ajit Bhattacharjee.	RIDF-XXII	2.37	Work in progress. 5.50 Km road completed	3/16/2016	Sept. 2018
16	Jirania	Improvement of road from Old Mandai to Madhabpara (L = 12.50 Km)/ Sh:- Construction of retaining wall and road side pucca drain including metalling, carpeting, sand seal coat etc. portion from 1.00 km to 12.50 km (Job No.TP/COM/117/2016-17) Name of agency:-Sri. Prafulla Das	RIDF-XXII	3.67	Work in progress. 0.60 Km road complete	6/15/2017	March, 2019
17	Sonamura	Improvement of road from Kathalia Microsapara road (at Ledrabari) to Manaipathar (L = 7.50 km)/ Sh:- Widening, formation, GSB, WBM, BM, PMC with seal coat, CD, protection wall and road side drain under Kathalia Block (TSP area) (Job No.TP/COM/118/2016-17) Name of agency:-Sri.Tapesh Ch.Debnath.	RIDF-XXII	7.2	Work in progress		March, 2019

18	Bishramganj	Improvement of road from Bishalgarh to Takarjala (L = 17.00 Km)/ Sh:- Widening, retaining wall, CD etc. (Job No.TP/COM/119/2016-17) Name of agency:-Sri Tapan Saha	RIDF-XXII	4.00	Work in progress	6/28/2017	6/27/2018
19	Udaipur	Imp. of Salgarah to Shilghati embankment road via Amtali (L = 4.00 Km) Job No.TP/COM/02/2015-16 Name of agency:-Sri Kajal Saha.	RIDF-XXII	3.15	Work in progress. 2.0 Km completed.		Sept. 2018
20	Santirbazar	Improvement of road from Santirbazar to Kasko (Amarpur) via Debipur (L = 33.50 Km) (Job No.TP/COM/120/2016-17) Name of agency:-	RIDF-XXII	18.00	1st call of Tender rejected. 2nd call of tender to be invited.		
21	Amarpur	Improvement of road from Amarpur to Gandacherra / Sh:- Earth work, road side katcha drain, grouting, patch soling, WBM, carpeting and sand seal coat at different chainage (14.00 Km). (Job No.TP/COM/121/2016-17) Name of agency:-Sri Sanjib kumar Prasad.	RIDF-XXII	2.26	Work in progress	9/10/2017	Nov, 2018
22	Belonia	Improvement of road from Manurmukh to Birchandramanu (L = 13.55 Km)/ Sh:- Wideing of both side hard shouldring, lowering and raising of different stretches by flat & edge soling, WBM-II, WBM-III, grouting, re-carpeting, RCC Drain, cross drainage structure, toe walls, approach slabs of Rajapur Bridge, road side pucca drain and other allied works (Ch. at 0.00 Km to 13.55 Km) (Job No.TP/COM/122/2016-17) Name of agency:-	RIDF-XXII	7	Tender accepted. W/O to be issued		

23	Sabroom	Improvement of road from Kalacherra to Jharjhari via Maira (L = 6.00 Km) (Job No.TP/COM/123/2016-17)Name of agency:-Sri.Bimalendu Chakraborty.	RIDF-XXII	2.7	Work in progress	11/9/2017	Nov, 2018
24	Sabroom	Improvement of road from Bhuratali Kalibari to Haripura (L 3.00 Km) (Job No.TP/COM/124/2016-17) Name of agency:-Sri.Mihar Kr.Das	RIDF-XXII	1.27	Work in progress. 1.80 Km road completed.	#####	Sept. 2018
25	Sabroom	Improvement of road from Kalacherra to Manirambari via Gardhang (L = 9.50 Km) (Job No.TP/COM/125/2016-17) Name of agency:-Sri.Binod Behari Datta.	RIDF-XXII	3.8	Work not taken up. W/O to be cancelled within 10 days.	Oct-17	
26	Santirbazar	Improvement of road from Bagafa to Gobindabari (L – 9.50 Km)/ Sh:- Widening of road, re-grading, soling, retaining wall, toe wall, metalling, carpeting and road side pucca drain etc. ch. 4.00 km to 9.50 Km. (Job No.TP/COM/126/2016-17) Name of agency:- N. G Bhattacharjee	RIDF-XXII	3.15	2.00 Km road completed. Work in progress.	9/9/2016	March, 2019
27	Santirbazar	Imp. of road from Bagafa to Akama (L= 12.00 km) / Sh:- Widening of road, re-grading, soling, retaining wall, toe wall, metalling, carpeting and road side pucca drain etc. ch. 0.00 km to 10.50 km. (Job No.TP/COM/127/2016-17) Name of agency:-Sri Bhanu Patari	RIDF-XXII	6.1	Work in progress	8/15/2017	14-2-19.
28	Santirbazar	Improvement of road from NH-44 (Jolaibari) to Ailmara via Kowaifung (L = 21.25 Km) (Job No.TP/COM/128/2016-17) Name of agency:-	RIDF-XXII	10.84	Work yet to take up	1/17/2018	

29	Santirbazar	Improvement of road from TNV Colony (Aloy Cherra Market, NH44) to B.B. road via Khas Tilla & NBCC Road (L094) (L= 7.80 Km)/ Sh:- Widening of road by brick soling, metalling, carpeting, side shouldering, retaining wall, toe wall, construction on 1(one) no box cell culvert & 3 nos slab culvert and road side drain. (Job No.TP/COM/129/2016-17)	RIDF-XXII	4.35	Agreement closed. Estimate of balance work in process.		March, 2019
30	Kailashahare	Imp of road from Kailashahar-Golakpur road to NEC-Chydrone road via Rangrung SB school/ SH:- Widening, patch soling, Metalling, Carpeting, CD, pucca drain etc. (Ch:- 0.00 km to 1.74 km)	RIDF-XXIII	1.18	Tender under process		
31	Kumarghat	Up-gradation of Machmara to Krishnatilla Road (Total Length=7.00 Km).	RIDF-XXIII	7.41	Revised estimate under preparation, to be submitted within 15 days.		
32	Teliamura	Improvement of road from A.A. road near Tuichindra bazar to to Hrankhal Bazar (Ch. 0.00 km to 2.50 km) / SH: Widening, metalling, carpeting, retaining wall, CD etc.	RIDF-XXIII	3.81	Estimate & DNIT under preparation.		
33	Khowai	Imp of road from T.K. road from Baramaidan to Porkhalong (L=11.00 km) via Worento bari to Hazaribari under Padmabil Block /SH: Re- Carpeting, WBM-II,Tack Coat carpeting, Seal Coat, Surface drain ,Soling, CD.	RIDF-XXIII	8.45	Estimate & DNIT under preparation.		
34	Amarpur	Improvement of road from Tuidu-Lungfung via Palku (L=10.50 Km)/ SH: Brick Soling, WBM, Carpeting, Sand seal coat, CD etc.	RIDF-XXIII	5.68	Estimate under preparation, to be submitted within 15 days.		

35	Santirbazar	Improvement of road from Jolaibari to Hrishyamukh via Ramraibari (L=16.96 km)/ widening, regrading, C.D. , Side drain, Toe wall , etc. ch. 0.00 Km to 16.96 km.	RIDF-XXIII	29.9	Estimate under preparation, to be submitted within 15 days.		
36	Belonia	Improvement of road from Satmura Chowmuhani to Belonia Railway Station (L-2.40 km) / SH: Widening, Flat & edge Soling, Metalling, Carpeting, Construction of C.D., Toe wall, Road side pucca drain & other allied works.	RIDF-XXIII	3.11	Tender received and under scrutiny.		
37	Belonia	Improvement and widening (both side) of road from Kashari Trijunction to Gourangabazar to make it intermediate width (total length - 30.00 km)/ Sh:- Flat brick soling, edge soling, metalling, carpeting, seal coat, protection wall and other allied works etc.	RIDF-XXIII	18.39	Estimate & DNIT under preparation.		
38	Jirania	Imp. of road from NH08 (Karaiban) to Tolakona via Noagaon Keprampara Landless Colony (L = 5.00 km)	RIDF-XXIII	5.46	Tender invited		
39	Jirania	Widening and upgradation of road from AA road at Mohanpur to NITA via Harijoy Chowdhury Para/ Sh:- Soling, metalling, BM, carpeting, seal coating, masonry toe wall and RCC drain etc. (L = 3.80 km)	RIDF-XXIII	3.8	Estimate & DNIT under preparation.		
40	Kamalpur	Improvement and Upgradation of Kamalpur to Manikbhandar Road to Double lane//SH: Widening, BM, Carpeting, CD etc. Portion from Ch. -0.00 km to 5.00 km.	RIDF-XXIII	15.64	Estimate & DNIT under preparation.		
41	Jirania	Imp.and widening of approach road of 3000MT District Ferilizer go-down of Deptt.of Agriculture at Narayanbari,paschim Barjala GP under jirania Block No.F.1(16)/CE/Agri/2013-14/3242-66 dt.15-09-16 Name of agency:-Sri Sankar Paul	Deposit work of Agri. Department.	1.08	Complete	2/3/2017	Complete

42	Amarpur	Improvement of road from Kamaria Khola S.B Scool to Chabimura A/A and E/S issued from ICAT Deptt. Name of agency:-Sri Jayanta Chakraborty	Deposit work of ICAT Department	1.61	Complete	8/28/2016	Complete
43	Kailashahar	Improvement of road from NEC road to Jarultali via Dist.Jail,Food Godown,Chandipur Block H.Q and Bottanical garden/SH:- CD,road side drain,metalling,carpeting (Portion from NEC road to ChandipurBlock Hq.) [Job No.TP/COM/01/2016-17.] Name of agency:-Md.Gaisuddin Choudhury	State plan	1.64	Complete	10/3/2016	Complete
44	Agt.Divn.No-V	Improvement of road from NH-44(near Bordowali High School) to DD Stadium up to front via Kabaraj tilla and cold storage (L=2488.47 mtr) / SH:-Earth work,soiling, metalling,carpeting, road side drain,retaining wall& box cell (Job No.TP/COM/07/2016-17 Name of agency:-Sri.Sunit Das.	State Plan	4.57	Nearing completion		Sept.18
45	Amarpur	Construction of approaches of Rangamati RCC Bridge over Gomati during the year 2016-17/SH:-Earth filling,soiling,laying brick block etc. Job No.TP/COM/..... Name of agency:-Sri.Sanjib Kumar Prasad	State plan	1.55	Complete	1/16/2017	Complete
46	Bishalgar Divisin.	Imp.of PWD road from Amtali NH-44 to Womens Polytechnic College, Hapinia (L=1000.00mtr.)/ SH:-widening of road by WBM, carpeting, seal coat etc with necessary protection work (Job No.TP/COM/26/2016-17) Name of agency:-Sri.Jashodalal Roy	State plan	0.87	Work in progress	1/30/2017	Dec, 18

47	Bishramganj	Imp.of road from Charilam Garurbazar to Kamraj colony via Karaimura during the year 2016-17/ SH:-widening,patch soling,metalling, carpeting,sand seal coat and pacca road side drain C:0.00Km to 5.00Km (Job No.TP/COM/44/2016-17.) Name of agency:-Sri.Tapan Saha	State plan	1.58	Complete	1/27/2017	Complete
48	Santirbazar	Const.of road from Lowgang RCC Bridge approach(Ganga Mandir) to B.B road(Chaigharia School) via Das para Surya Maitra house (L+3.176Km)/SH:-widening, regarding, const.of CD, flat brick soling, protection wall, pucca road side drain etc. (Job No.TP/COM/ 52/2016-17 Name of agency:-Sri.Swapaqn Datta.	State plan	1.21	Work in progress	3/10/2017	Dec, 18
49	Santirbazar	Const.of road from Chandranath Chowdhury para School to Taichema road via Jogdhepara jamatia para (L=2.630Km) /SH:- Formation, soling, const of box-cell colvert, CD, protection toe wall, road side pucca drain etc. (Job No.TP/COM/53/2016-17) Name of agency:-Sri Mahir Kumar Das	State plan	1.09	Work in progress	3/16/2017	Dec, 18
50	Kailashahar	Imp.of road from NEC road to Kailashahar-Golakpur via Rajmohan para/ SH:-GSB,side drain, CD, metalling, carpeting (Job No.TP/COM/15/2016-17) Name of agency:-Sri.Subir Das	State plan	1.22	Work in progress	3/18/2017	March, 2019
51	Kumarghat	Imp.of road from Darchawai Amtali to Bhatakroy para(L=3.00Km)/SH:-Earth cutting, earth filling, soling, metalling,carpeting,retaining wall,CD,toe wall,drain etc(Ch.0.00 Km to 1.50Km) (Job No.TP/COM/64/2016-17) Name of agency:-Haran Ch.Das	State Plan	1.24	Work in progress	2/27/2017	March, 2019

52	Khowai	Imp.of road from Gourangatilla to Nabinpara(L=1.50Km)/SH:-Construction of 2 nos.RCC Box cell culvert[(i)(8mx4m) and (ii)(2mx2m)],formation,soling,metalling,carpeting including toe wall etc. (Job No.TP/COM/20/2016-17) Name of agency:-Sri Sumanta Gupta	State plan	1.18	Work in progress	2/16/2017	Dec, 18
53	Jirania	Protection of PWD road,"Chaturdash Debta Temple to Chandrapur" from erosion of river Howraha river during 2016-17 at Ch.1.23 Km to 1.36Km [Job No:-TP/COM/97/2016-17]	State plan	0.82	Work taken up under PMGSY. Proposal to be dropped.		
54	Bishramjang	Replacement of SPT Bridge on the road from AUS road(itbhata bazaar) to Pramodenagar by Box cell(L=24.00m) and clear height 6.00m at Ch:0.00Km [Job No.TP/COM/46/2015-16] Name of agency:-Sri.Sishar Saha	State plan	1.04	Substructure complete. Work in progress	2/22/2017	Dec, 18
55	Sonamura	Improvement of road from Nirvaypur to Bhadarapur(L=1.70Km) to connect unconnected habitation Named Badrapur/SH:- Metalling, carpeting and sand seal coat including protection wall,pucca drain and CD structure etc/Kathalia Block/Minority area (Job No.TP/COM/100/2016-17).	State plan	0.97	Complete	3/16/2017	Complete
56	Sonamura	Construction of Ring road from Rajghat to Yubarajghat including widening improvement of Old ring road(500.00 mtr)/SH:-Formation,soling,protection wall,CD structure etc during the year 2016-17(L=1750.00mtr)	Deposit work , ICAT Deptt.	648.38	5% work completed. Now work suspended due to obstruction given by the local people.		

1	Completed	=	8
2	Work in progress	=	26
3	Work suspended	=	2
4	Work Order to be cancelled	=	2

5	Tendering Stage	=	5
7	Estimate Stage	=	9
8	Work to be dropped	=	2
9	Work yet to take up	=	2
	Total	=	56

Status of RCC Culverts

(' In Lakhs)

Sl. No	District	Name of Division	Location/ Project name	Length (m).	Total Cost	Tranches	Present Status
1	2	3	4	5	6	7	
1	Gomati	Amarpur	Replacement of Spun Pipe Culvert by RCC Box -Cell (2x6.00mtr) on Chellagang -Jatanbari Fire Service road (at Nizachandra Para) to Asharam Para & Prabin Para over local Cherra at Ch.0.10 km	12	90	RIDF-XIII	e-tendering stage.
2	South Tripura	Belonia	Replacement of existing bailey bridge by construction of RCC box culvert (2.00 x 8.00 mtr) over local cherra on the road from Belonia - Srinagar road to Dasamanipara under Hrishyamukh RD Block.	16	67.5	RIDF-XIII	Tender under scrutiny
3	South Tripura	Belonia	Construction of RCC box cell culvert at Machuar Tilla over Belonia Cherra (6.00 mtr x 3).	18	75.88	RIDF-XIII	Tender under scrutiny
4	South Tripura	Belonia	Replacement of existing bailey bridge by construction of RCC box cell culvert at Rambabu Tilla over local cherra (6.00 mtr x 3).	18	83.11	RIDF-XIII	Tender under scrutiny
5	South Tripura	Belonia	Replacement of existing bailey bridge by construction of RCC box culvert (2.00 x 8.00 mtr) over local cherra on the road from Belonia - Srinagar road to Dobasinipara under Hridhyamukh RD	16	75.5	RIDF-XIII	Tender under scrutiny
6	West Tripura	Jirania	Replacement of Baily bridge by construction of RCC box cell (2 x 8.00 m) on the road starting from NH-44 to Bikram Molsom para via Balaram thakur Kashidas	16	139.71	RIDF-XIII	1 st call tender rejected.

			at Ch.1.20 km.				
7	Dhalai	Kamalpur	Replacement of existing Bailey Bridge at Khasiapunji on K-A Road to Ashapura Roaja Para by construction of Box Cell during the year 2016-17/ SH :- Construction of 1 (One) no. Box-cell (3 x 8.00 mtr) .	24	125.36	RIDF-XIII	e-tendering stage.
8	Dhalai	Kamalpur	Replacement of existing damaged slab culvert on K-A Road (in front of Salema Town Hall) at Ch. 24.85 Km. by providing RCC box cell during the year 2017-18/S.H: Construition Box Cell (2 x 6.00	12	93.4	RIDF-XIII	Tender received
9	Dhalai	Ambassa	Construction of RCC box cell over Potacherra on Gandacherra-Raishyabari road at ch. 27.80 Km under PWD (R&B), Gandacherra Sub-Division/ SH:- 1 no. RCC boxcell (2 x 6.00m).	12	82.42	RIDF-XIII	1 st .call tender received,under scrutiny.